



**US Army Corps
of Engineers**
Charleston District

Project Fact Sheet

Charleston Harbor Sec 204 CAP

Charleston, SC

P2#: 450947

Congressional Districts: Joe Cunningham (SC-1)

Appropriation: Construction - Continuing Authority
Phase: NA
Business Line: NA

Authority: Section 22, P.L. 93-251

Location Description: Charleston Harbor is located about midway along South Carolina's Atlantic coastline.

Project Description: The goal of the project is to place approximately 660,000 cubic yards of sandy material, dredged from the Lower Harbor as part of the Post 45 deepening on the remnants of Crab Bank in order to create approximately 28 acres of Brown Pelican nesting habitat. The actual cost of the work has decreased from the estimated \$3.98 million to approximately \$377,000.

Current Status: As of 22 April 2020 - The Charleston District received approval from SAD of the Feasibility Report in May 2018 and the Project Partnership Agreement for the design and construction was executed in July 2018. The District, SCDNR, Town of Mt. Pleasant, and other stakeholders have worked collaboratively to make revisions to the design that maintain the bird nesting habitat quality and quantity, do not increase costs, and address concerns of some stakeholders. Sufficient Federal and non-Federal funds are available, material will be placed on Crab Bank during construction of the Post 45 Lower Harbor to Wando Welch Terminal (WWT) Construction Contract. The District awarded the option on the Lower Harbor Contract for Crab Bank on 6 February 2020.

Sponsor: South Carolina Department of Natural Resources

Project Manager (PM): Jeff Livasy
PM Phone: (843) 329-8062
PM Email: Jeff.J.Livasy@usace.army.mil