

**U.S. Army Corps of Engineers - Charleston District
Checklist for 2012 Nationwide Permit Review
Nationwide Permit 33**

**Temporary Construction, Access and Dewatering
(10/404)**

SAC #: _____

Applicant Name: _____

Waterway/Location: _____

Project Name: _____

***A Pre-Construction Notification (PCN) is required for all activities authorized by NWP 33**

1. Does the activity involve temporary structures, work, or discharges, including cofferdams, necessary for construction activities or access fills or dewatering of construction sites?

Yes* No

2. Does the associated primary activity require a Corps or U.S. Coast Guard permit?

Yes* No*

3. If the associated primary activity requires a Corps or U.S. Coast Guard permit, has the permit been issued? *(Note: This NWP also authorizes temporary structures, work, discharges, including cofferdams, necessary for construction activities not otherwise subject to Corps or U.S. Coast Guard permit requirements.)*

Yes* No NA*

4. Have appropriate measures been taken to maintain near normal downstream flows and to minimize flooding?

Yes* No NA*

5. If the fill is being proposed, does it consist of materials, and will it be placed in a manner, that will not be eroded by expected high flows?

Yes* No NA*

6. If the use of dredged material is being proposed, has the district engineer determined that it will not cause more than minimal adverse effects on aquatic resources?

Yes* No NA*

7. Following completion of construction, will the temporary fill be removed to an area that has no waters of the U.S., AND/OR will the dredged material be returned to its original location, AND the affected areas be restored to pre-construction elevations?

Yes* No NA*

8. Will the affected area be revegetated, as appropriate?

Yes* No NA*

9. Does the proposed activity include the use of cofferdams to dewater wetlands or other aquatic areas to change their use?

Yes No*

10. Does the PCN include a restoration plan showing how all temporary fills and structures will be removed and the area restored to pre-project conditions?

Yes* No

11. If a structure is being left in place in a navigable water of the U.S. after construction is completed, as a Section 10 permit been issued for the structure?

Yes* No

12. Does the activity comply with all of the NWP General and Regional Conditions, including mitigation, endangered species, and cultural resources, and if any Federally listed species and/or designated critical habitat occurs in the action area, have you made an effect determination and properly documented it in the administrative record?

Yes* No

13. Is the activity proposed in designated critical resource waters or their adjacent wetlands? (critical resource waters include NOAA-managed marine sanctuaries and marine monuments, and National Estuarine Research Reserves)

Yes* No

TO QUALIFY FOR THE NWP, UNLESS OTHERWISE NOTED, EVERY NUMBERED ITEM MUST HAVE A CHECKED BOX.

* - REQUIRES A PRE-CONSTRUCTION NOTIFICATION (PCN) TO THE DISTRICT ENGINEER. **SEE THE SEPARATE PCN CHECKLIST TO ENSURE THE PROSPECTIVE PERMITTEE SUBMITS THE REQUISITE INFORMATION.** Remember, determination of completeness must be made within 30 days of the date of receipt. If all required information is not provided, the prospective permittee will be notified that the preconstruction notification (PCN) is still incomplete and the review will not commence until all requested information has been received. If the

applicant has not received any written notice from the DE within **45 days** of the date of receipt of the PCN, ***the verification is issued by default.***

Reviewed by: _____

Date: _____