REPORT OF CHANNEL CONDITIONS
100 TO 400 FEET WIDE

Date 10/19/2016

To: Navigation Interests	From:	U.S. Army Corps of Engineers - Charleston 69A Hagood Avenue Charleston, SC 29403

RIVER/HARBOR NAME AND STATE CALABASH CREEK SOUTH CAROLINA					MINIMUM DEPTHS IN EACH 1/4 WIDTH OF CHANNEL ENTERING FROM SEAWARD		
NAME OF CHANNEL	DATE OF SURVEY	AUTHORIZED PROJECT			LEFT OUTSIDE QUARTER (feet)	MIDDLE HALF (feet)	RIGHT OUTSIDE QUARTER (feet)
		WIDTH (feet)	LENGTH (miles)	DEPTH (feet)			
Reach 1 0+00 to 27+34.29	10-19-2016	60	0.50	7.0	6	2	6
Reach 2 27+34.29 to 53+09.64	10-19-2016	60	0.50	7.0	6	4	6
Reach 3 53+09.64 to 80+00	10-19-2016	60	0.50	8.0	6	3	5