REPORT OF CHANNEL CONDITIONS
400 FEET WIDE OR GREATER

Date 9/7/2022

To: Navigation Interests	From:	U.S. Army Corps of Engineers - Charleston 69A Hagood Avenue Charleston, SC 29403						
RIVER/HARBOR NAME AND STATE PORT ROYAL SOUTH CAROLINA					MINIMUM DEPTHS IN EACH 1/4 WIDTH OF CHANNEL ENTERING FROM SEAWARD			
NAME OF CHANNEL	DATE OF SURVEY	AUTHORIZED PROJECT			LEFT OUTSIDE QUARTER (feet)	LEFT INSIDE QUARTER (feet)	RIGHT INSIDE QUARTER (feet)	RIGHT OUTSIDE QUARTER (feet)
		WIDTH (feet)	LENGTH (miles)	DEPTH (feet)				
Entrance Channel -30+00 to 245+15	08-17-2022	500	5.20	27	13.5	12.2	12.6	12.2
Bay Point Reach 245+15 to 630+26	08-17-2022	500	7.30	27	25.7	26.0	26.3	25.2
Harbor/Turning Basin 1081+07 to 1093+07	08-17-2022	600	0.20	27	17.6	21.6	14.3	26.1

REPORT OF CHANNEL CONDITIONS
100 TO 400 FEET WIDE

Date 9/7/2022

To: Navigation Interests	From:	U.S. Army Corps of Engineers - Charleston 69A Hagood Avenue Charleston, SC 29403					
RIVER/HARBOR NAME AND STATE PORT ROYAL SOUTH CAROLINA					MINIMUM DEPTHS IN EACH 1/4 WIDTH OF CHANNEL ENTERING FROM SEAWARD		
NAME OF CHANNEL	DATE OF SURVEY	AUTHORIZED PROJECT			LEFT OUTSIDE QUARTER (feet)	MIDDLE HALF (feet)	RIGHT OUTSIDE QUARTER (feet)
		WIDTH (feet)	LENGTH (miles)	DEPTH (feet)			
Fort Fremont Reach 630+26 to 828+60	08-17-2022	300 500	3.20	24.0	22.6	23.9	24.0
Chowen Reach 828+60 to 937+01	08-17-2022	300	2.10	24.0	23.0	23.4	23.0
Cat Island Reach 937+01 to 1020+99	08-17-2022	300	1.60	24.0	24.4	24.4	22.7
Port Royal Reach 1020+99 to 1081+07	08-17-2022	300	1.20	24.0	20.9	22.0	22.1